

# SCIP INTERMODAL FACILITY PAVING CONSTRUCTION SCHEDULE

**ADMIRALTY CONSTRUCTION INCORPORATED**  
**6/3/10**

ID	Task Name	Start	June				July				August				
			5/31	6/7	6/14	6/21	6/28	7/5	7/12	7/19	7/26	8/2	8/9	8/16	
1	Mobilization	Wed 6/2/10	☒												
2	Storm Drainage	Fri 6/4/10		☒											
3	Water System Modifications	Tue 6/22/10				☒									
4	Grade Work	Tue 6/15/10			■										
5	Curb & Gutter	Tue 7/13/10						■							
6	Paving	Thu 7/29/10									■				
7	Miscellaneous Improvements	Mon 8/2/10										■			
8	Substantial Completion	Tue 8/10/10											■		